



HWY V CONSTRUCTION PROJECT UPDATE

The week of November 21 (Thanksgiving week) No pipe will be installed.

The Paving sub-contractor is scheduled to install driveway approaches between 1414 and 1516 and road crossing patches near STH 20 on Tuesday November 22.

The contractor will work on other punch list items as time permits.

The week of November 28

CTH V will be **closed** to all through traffic from STH 20 to CTH C while the contractor is installing the sanitary sewer past house number 432.

The second crew will return and complete the water main north of CTH C. this crew will then move near to STH 20 and begin the water main and sanitary lateral installation beginning with House number 1019 and working their way north.

The contractor is scheduled to install the sanitary sewer along the west side of CTH V north of STH 20. They plan to install pipe past house number house number 432.

As the sanitary sewer is installed north from STH 20, the contractor will be installing the lateral connections.

Please set the pink stakes where you want the lateral to be aimed. If no stake is set, the lateral connection will be placed as per the design plan.

The contractor is to set the laterals 12 feet deep at the right of way or permanent easement line. If your plumber advises you to have it deeper than that, please contact the Village, Project Engineer or the Construction Review Technician.

Due to the time of year Permanent restoration is not possible.

The contractor will be rough grading and installing temporary seed and mulch, weather permitting.

The final restoration will be completed in spring 2017.