



HWY V CONSTRUCTION PROJECT UPDATE

CTH V will continue to be **closed** to all through traffic from STH 20 to CTH C while the contractor is installing the sanitary sewer past house number 432.

The contractor has two crews scheduled. First crew will install the sanitary sewer along the west side of CTH V north of STH 20. They plan to install laterals in front of house number house number 432. They will then resume main line installation north from 432 CTH V.

The second crew will be completing the water main north of CTH C. They will then begin installing laterals and water main north of STH 20 starting at house number 1019.

As the sanitary sewer is installed north from STH 20, the contractor will be installing the lateral connections.

Please set the pink stakes where you want the lateral to be aimed. If no stake is set, the lateral connection will be placed as per the design plan.

The contractor is to set the laterals 12 feet deep at the right of way or permanent easement line. If your plumber advises you to have it deeper than that, please contact the Village, Project Engineer or the Construction Review Technician.

Due to the time of year Permanent restoration is not possible.

The contractor will be rough grading and installing temporary seed and mulch, weather permitting.

The final restoration will be completed in spring 2017.