



HWY V CONSTRUCTION PROJECT UPDATE

Tentative Project Schedule Week of January 2 through January 6, 2017.

CTH V will continue to be **closed** to all through traffic from STH 20 to CTH C while the contractor is working.

There will be short periods of time when the contractor will be blocking the road. Please be patient. They will try to let traffic pass as quickly as they can.

The contractor has two crews scheduled. The first crew will continue to install the sanitary sewer along the west side of CTH V north of STH 20. They plan to install sanitary sewer from house number 118 to about 400 feet north of house number 118.

The second crew will continue extending the water main from STH 20 heading North. They anticipate ending the week about 300 feet north of house number 624 CTH V.

A sub-contractor may start this week testing the sanitary sewers.

The contractor is at the mercy of the weather so his schedule may change abruptly.

He intends to continue to only work Monday through Thursday.

CTH V Project schedule update January 4, 2017

Due to the mild weather on January 2 and 3, the contractor made better progress than he anticipated.

Starting Wednesday January 4, 2017, CTH V will be closed between CTH C and house number 23.

The road will be closed while the contractor is installing sanitary sewer, a junction chamber and extending the sewer north to CTH C.

This closure will be in effect until early February.