



# HWY V CONSTRUCTION PROJECT UPDATE

---

Tentative Project Schedule Week of January 23 through January 27, 2017.

CTH V will continue to be **closed** to all through traffic from STH 20 to CTH C while the contractor is working.

There will be short periods of time when the contractor will be blocking the road. Please be patient. They will try to let traffic pass as quickly as they can.

The contractor has three crews scheduled.

Two crews will be installing water main working towards each other.

The contractor hopes to have all pipe in the ground by the end of the week.

The third crew will be working ahead of the two crews doing the sanitary lateral and hydrant bores under the pavement of CTH V.

The prime contractor has started pressure testing the water main in segments.

After the mains are in the ground, the contractor will be working on testing and pouring inverts in the manholes.

The contractors are at the mercy of the weather so their schedule may change abruptly.

The prime contractor intends to continue to only work Monday through Thursday.

He may work on Friday if he is not able to work a day during the week.