

# WISDOT PROJECTS

## I-94 NS Corridor Project

### CONSTRUCTION CLOSURE SCHEDULE

04/25/19 v2



Construction Time Period:  
25-Apr-19 5-May-19

Calendar:

LEGEND:

<b>Black and Bold = Full Freeway or Full Ramp Closures</b>
Black = Local Street Full Closure
<b>Red and Bold = Freeway or Ramp Lane Closures</b>
Red = Local Street Lane Closure
full = full closure in that direction
* Lanes are numbered left to right
Dashed lines indicate rescheduled work
Work activity taking place/extra notes
Strikethrough = Cancelled Closure
Contingency Closure
Closure ending/roadway opening
Adjacent project closure

Minor (0-5 min)
Moderate (5-15 min)
Major (>15 min)

\*NOTE-EVAA means Emergency Vehicle Access Available

DETOUR INFO:

ID	Detour	Primary Detour Route Description	Secondary Detour Route Description	ID
N-11	I-41/I-94 NB full closure between WIS 142 and WIS 20	I-94 NB exit to WIS 142 to East Frontage Rd to WIS 20 to I-94 NB WIS 20 entrance	N/A	N-11
S-4	County E (Kenosha) closed from West Frontage Road to East Frontage Road	Frontage Roads south to WIS 142	N/A	S-4
S-10	I-94 SB full closure from SB CD roadway exit ramp to Ryan Rd	I-94 SB CD roadway exit to Layton SB exit to 27th St to Ryan Rd to I-94 SB Ryan Entrance Ramp	N/A	S-10
S-11	Mitchell Int W-S system ramp full closure from exit to CD roadway to Ryan Rd	Mitchell Int W-S SB CD roadway exit to College Ave SB exit to 27th St to Ryan Rd to I-94 SB Ryan Entrance Ramp	N/A	S-11
B-1	Braun Rd full closure E of County H	(WB) 90th St south to County KR, west to County H, south to County A, west to West Frontage Rd, north to Braun Rd. (EB) West Frontage Rd south to County A, east to County H, north to County KR, east to 90th St, north to Braun Rd.	N/A	B-1
KR-1	County KR full closure E of County H	(WB) County EA south to County A, west to West Frontage Rd, north to County KR. (EB) West Frontage Rd south to County A, east to County EA, north to County KR.	N/A	KR-1

April

M	T	W	Th	F	Sa	Su
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

May

M	T	W	Th	F	Sa	Su
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

Holiday
Brewers/Cubs Day Game
Brewers/Cubs Night Game

#### TWO WEEK LOOK AHEAD CLOSURES

DATE	EXIT/ENTRANCE RAMP CLOSURES	TIME	Lane Closure Number(s) [left to right]					MAINLINE/ SYSTEM RAMP/ LOCAL STREET CLOSURES AND LIMITS	TIME
			SYS	NB	SB	EB	WB		
EXIT/ENTRANCE RAMP CLOSURES			MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS						



								**I-94 NS South Segment. Remove excess material in median	
								<b>LOCAL STREET CLOSURES AND LIMITS</b>	
								<b>EXIT/ENTRANCE RAMP CLOSURES</b>	<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>
28-Apr									
SUN									<b>LOCAL STREET CLOSURES AND LIMITS</b>
								<b>EXIT/ENTRANCE RAMP CLOSURES</b>	<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>
29-Apr									
MON						1		I-41/I-94 SB Left Lane Closure from WIS 20 to 58th Rd.	9am - 2pm
								**I-94 NS South Segment. SB shoulder paving operations.	
							1,2	I-41/I-94 NB double left lane closure from WIS 20 to County K (Racine)	8:30pm - 5:30am
								**I-94 NS Central Segment. Barrier wall and saw cutting	
							1,2	I-41/I-94 NB double left lane closure County E (Kenosha) to County KR	8:30pm - 5:30am
								**I-94 NS South Segment. Remove excess material in median	
							1,2	I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha)	8:30pm - 5:30am
								**I-94 NS South Segment. Remove excess material in median	
									<b>LOCAL STREET CLOSURES AND LIMITS</b>
								Full Full	I-41/I-94 7 Mile Rd full closure West Frontage Rd to I-94 NB ramps
									**I-94 NS North Segment. Bridge decking
							Flagging	Flagging	Daytime flagging on West Frontage Rd at County KR
									**I-94 NS South Segment. Storm sewer crossings.
								<b>EXIT/ENTRANCE RAMP CLOSURES</b>	<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>
30-Apr									
TUE	Ryan Rd entrance ramp to I-41/I-94 SB full closure	9:30pm - 5:30am				1			I-41/I-94 SB Left Lane Closure from WIS 20 to 58th Rd.
	**I-94 NS North Segment. Oak Creek deck pour								**I-94 NS South Segment. SB shoulder paving operations.
							1,2	I-41/I-94 NB double left lane closure from WIS 20 to County K (Racine)	8:30pm - 5:30am
								**I-94 NS Central Segment. Barrier wall and saw cutting	
							1,2	I-41/I-94 NB double left lane closure County E (Kenosha) to County KR	8:30pm - 5:30am

							**I-94 NS South Segment. Remove excess material in median		
					1,2		I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha)	8:30pm - 5:30am	
							**I-94 NS South Segment. Remove excess material in median		
<b>LOCAL STREET CLOSURES AND LIMITS</b>									
						Full	Full	I-41/I-94 7 Mile Rd full closure West Frontage Rd to I-94 NB ramps	4/29- 6pm
							**I-94 NS North Segment. Bridge decking		
				Flagging	Flagging		Daytime flagging on West Frontage Rd at County KR	Daytime	
							**I-94 NS South Segment. Storm sewer crossings.		
<b>EXIT/ENTRANCE RAMP CLOSURES</b>					<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>				
1-May									
WED	Ryan Rd entrance ramp to I-41/I-94 SB full closure	9:30pm - 5:30am						I-41/I-94 SB double right lane closure from Oakwood Rd to Root River	9:30pm - 5:30am
	**I-94 NS North Segment. Oak Creek deck pour							**I-94 NS North Segment. Root River beams	
	WIS 142 entrance ramp to I-41/I-94 NB full closure	9pm - 5:30am						I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha)	8:30pm - 5:30am
	**I-94 NS South Segment. Temp wall move, paint refresh, glare screen. Note: EVAA							**I-94 NS South Segment. Remove excess material in median	
	County KR entrance ramp to I-41/I-94 NB full closure	9pm - 5:30am						I-41/I-94 NB double left lane closure from WIS 20 to County K (Racine)	8:30pm - 5:30am
	**I-94 NS South Segment. Temp wall move, paint refresh, glare screen. Note: EVAA							**I-94 NS Central Segment. Barrier wall and saw cutting	
	WIS 11 entrance ramp to I-41/I-94 NB full closure	9pm - 5:30am						I-41/I-94 NB double left lane closure from WIS 158 to WIS 142	9:30pm - 10pm
	**I-94 NS South Segment. Temp wall move, paint refresh, glare screen. Note: EVAA							**I-94 NS South Segment. Temp wall move, paint refresh, glare screen	
						Full		I-41/I-94 NB full closure from WIS 142 to WIS 20	10pm - 4:30am
								**I-94 NS South Segment. Temp wall move, paint refresh, glare screen. Note: Detour N-11	
<b>LOCAL STREET CLOSURES AND LIMITS</b>									
				Flagging	Flagging			Daytime flagging on West Frontage Rd at County KR	Daytime
								**I-94 NS South Segment. Storm sewer crossings.	
<b>EXIT/ENTRANCE RAMP CLOSURES</b>					<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>				
2-May									
THUR								I-41/I-94 SB double right lane closure from Oakwood Rd to Root River	9:30pm - 5:30am
	**I-94 NS North Segment. Root River beams								

				1,2			I-41/I-94 NB double left lane closure from WIS 20 to County K (Racine)	8:30pm - 5:30am
							**I-94 NS Central Segment. Barrier wall and saw cutting	
				1,2			I-41/I-94 NB double left lane closure County E (Kenosha) to County KR	8:30pm - 5:30am
							**I-94 NS South Segment. Remove excess material in median	
					1,2		I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha)	8:30pm - 5:30am
							**I-94 NS South Segment. Remove excess material in median	
<b>LOCAL STREET CLOSURES AND LIMITS</b>								
				Flagging	Flagging		Daytime flagging on West Frontage Rd at County KR	Daytime
							**I-94 NS South Segment. Storm sewer crossings.	
					3		WIS 31 SB right lane closure at 16th St	9pm - 5/3
							**Racine Water Main.	
<b>EXIT/ENTRANCE RAMP CLOSURES</b>				<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>				
3-May								
FRI				1,2			I-41/I-94 NB double left lane closure from WIS 20 to County K (Racine)	9:30pm - 8am
							**I-94 NS Central Segment. Barrier wall and saw cutting	
				1,2			I-41/I-94 NB double left lane closure County E (Kenosha) to County KR	9:30pm - 8am
							**I-94 NS South Segment. Remove excess material in median	
					1,2		I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha)	9:30pm - 8am
							**I-94 NS South Segment. Remove excess material in median	
<b>LOCAL STREET CLOSURES AND LIMITS</b>								
				Flagging	Flagging		Daytime flagging on West Frontage Rd at County KR	Daytime
							**I-94 NS South Segment. Storm sewer crossings.	
					3		WIS 31 SB right lane closure at 16th St	5/2 - 10pm
							**Racine Water Main.	
				Full	Full		WIS 31 full closure from WIS 11 to WIS 20	10pm - 5/6
							**Racine Water Main. Note: Detour is Ohio St	
<b>EXIT/ENTRANCE RAMP CLOSURES</b>				<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>				
4-May								

SAT				1,2					I-41/I-94 NB double left lane closure County E (Kenosha) to County KR **I-94 NS South Segment. Remove excess material in median	9:30pm - 8am
					1,2				I-41/I-94 SB double left lane closure from Braun Rd to County E (Kenosha) **I-94 NS South Segment. Remove excess material in median	9:30pm - 8am
<b>LOCAL STREET CLOSURES AND LIMITS</b>										
				Full	Full				WIS 31 full closure from WIS 11 to WIS 20 **Racine Water Main. Note: Detour is Ohio St	5/3- 5/6
<b>EXIT/ENTRANCE RAMP CLOSURES</b>					<b>MAINLINE/SYSTEM RAMP CLOSURES AND LIMITS</b>					
5-May SUN										
<b>LOCAL STREET CLOSURES AND LIMITS</b>										
				Full	Full				WIS 31 full closure from WIS 11 to WIS 20 **Racine Water Main. Note: Detour is Ohio St	5/3 - 5/6
<b>ONGOING LONG-TERM CLOSURES</b>										
	<b>EXIT/ENTRANCE RAMP CLOSURES</b>	<b>START AND APPROX. END</b>	<b>SYS</b>	<b>NB</b>	<b>SB</b>	<b>EB</b>	<b>WB</b>	<b>MAINLINE/ SYSTEM RAMP/ LOCAL STREET CLOSURES AND LIMITS</b>	<b>START AND APPROX. END</b>	
	County E (Kenosha) entrance ramp to I-41/I-94 NB full closure **I-94 NS South Segment. Roadway reconstruction. Detour S-3.	6/24/18 - Late 2019				Full	Full	Braun Road full closure from East Frontage Road to County H. **Braun Road Phase I. Reconstruction. NOTE: Access provided for site development traffic.	7/31/2018 - Late 2019	
	I-41/I-94 SB exit ramp to County KR full closure **I-94 NS South Segment. Roadway reconstruction	4/15/19 - Fall 2019				Full	Full	County KR full closure from SB ramps to NB ramps **I-94 NS South Segment. Bridge Work. Detour S-5.	6/24/2018 - Late 2019	
	County KR entrance ramp to I-41/I-94 SB full closure **I-94 NS South Segment. Roadway reconstruction	4/15/19 - Fall 2019				Single	Single	WIS 11 single lane closure from East Frontage Rd to West Frontage Rd **I-94 NS South Segment. Roadway reconstruction.	6/26/2018 - Late 2019	
	County E (Kenosha) entrance ramp to I-41/I-94 SB full closure **I-94 NS South Segment. Roadway reconstruction	4/15/19 - Fall 2019				Full	Full	County E (Kenosha) full closure from West Frontage Rd to East Frontage Rd **I-94 NS South Segment. Roadway reconstruction. Detour S-4	7/5/18 (EB)+4/15/19 (WB)- Late 2019	
	I-41/I-94 SB exit ramp to 7 Mile Rd full closure **I-94 NS North Segment. Road reconstruction	2/2/19 - Summer 2019		4				I-41/I-94 NB right lane exit only to WIS 142 **I-94 NS South Segment. Roadway reconstruction.	6/23/2018 - Late 2019	
	7 Mile Rd entrance ramp to I-41/I-94 SB full closure **I-94 NS North Segment. Road reconstruction	2/2/19 - Summer 2019				Full	Full	58th Rd EB/WB full closure from East Frontage Rd to West Frontage Rd **I-94 NS South Segment. Roadway reconstruction.	1/10/2018 - Late 2019	
	I-41/I-94 SB exit ramp to Rawson Ave full closure **I-94 NS North Segment. Staged construction	4/12/19 - Summer 2019				Full	Full	Braun Rd full closure from East Frontage Rd to West Frontage Rd **I-94 NS South Segment. Bridge work.	6/23/2018 - Late 2019	

	<b>Rawson Ave entrance ramp to I-41/I-94 SB full closure</b>	<b>4/12/19 - Summer 2019</b>					Full	Full	Oakwood Rd full closure under I-94	10/29/18 - Late 2019
	**I-94 NS North Segment. Staged construction								**I-94 NS North Segment. Bridge reconstruction.	
	<b>I-41/I-94 SB exit ramp to County E (Kenosha) full closure</b>	<b>6/23/18 - Spring 2019</b>					Full	Full	Braun Rd full closure from County H to 90th St	3/22/19 - Late 2019
	**I-94 NS South Segment. Roadway reconstruction. Detour S-3.								**County H Phase I. Intersection Construction. Note: Detour B-1	
	<b>I-41/I-94 SB exit ramp to Ryan Rd outside right turn lane (lane 5) closure</b>	<b>4/1 - Long-term</b>							<b>I-41/I-94 SB right lane closure from College Ave to Rawson Ave</b>	<b>4/13/19 - Late 2019</b>
	**Amazon Development Permit Work/Ryan Road Project. Temporary widening, grading and sidewalk.								**I-94 NS North Segment. Stage 2 traffic switch	
	<b>I-41/I-94 SB exit ramp to Ryan Rd inside left lane (lane 3) closure</b>	<b>4/8 - Long-term</b>					Full	Full	County KR full closure from County H to County EA	4/17/19 - Long-term
	**Amazon Development Permit Work/Ryan Road Project. Temporary widening, grading and sidewalk								**County H Phase I. Storm sewer crossing and temp widening. Note: Detour KR-1	
	<b>I-41/I-94 NB exit ramp to Ryan Rd right shoulder closure</b>	<b>4/8 - Long-term</b>					Flagging	Flagging	Braun Rd between WIS 31 and County H	3/14/19 - Long-term
	**Amazon Development Permit Work/Ryan Road Project. Temporary widening, grading and sidewalk								**Racine Water Main. Daytime flagging.	
							2		Drexel Ave EB right lane closure at 13th St	4/1 - mid/late April
									**13th St (County V). Intersection work.	
								3	Ryan Rd right lane closure WB from east of 13th St to 20th St	4/1 - Long-term
									**Amazon Development Permit Work/Ryan Road Project. Grading and sidewalk work	
							3		Ryan Rd right lane closures EB from 27th St to 13th St	4/1 - Long-term
									**Amazon Development Permit Work/Ryan Road Project. Grading and sidewalk work	
				1	1				Left lane closure on 13th St (County V) from just south of Ryan Rd to just north of Ryan Rd	4/8 - Long-term
									**Amazon Development Permit Work. Temporary widening	
							Full	Full	Golf Rd full closure from West Frontage Rd to East Frontage Rd	4/10 - Late may/early June
									**I-94 NS Central Segment. Bridge work	

**TWO MONTH LOOK AHEAD NOTES / ADJACENT ROADWAY PROJECTS**

**I-94 N/S AREA PROJECTS**

**I-94 NS South Segment**

- Widening and storm sewer on County KR at West Frontage Rd starts as soon as 4/26.
- Braun Rd work at East Frontage Rd and West Frontage Rd expected to begin early/mid May.
- WIS 11 SB Ramps expected to close by 5am on May 6.
- SB traffic expected to cross over to to NB roadway in late spring. Will open SB Exit to County E (Kenosha).
- Emergency Accesses N2, N3, N4 temporarily closed for paving.





- Working on Braun Rd from WIS 31 to County H through early summer.
- Weekend full closure of WIS 31 at 16th St contingency is May 11-12.
- Work on West Rd expected through late spring. West Rd closed to through traffic. Work is north of Louis Sorenson. Access open from south.
- Work on Spring St (County C (Racine)) from Newman Rd to Summerset Dr. Reduced to 1 lane EB until fall 2019.
- Work on Louis Sorenson Rd expected to last through fall. Will include flagging between East Frontage Rd and International Dr.
- Work on south side of WIS 11 between East Frontage Rd and County H starting in early May. Will include shoulder closures.

**Caledonia Water Main**

- 4 Mile Road to remain closed until summer 2019.

**Racine Sanitary Sewer**

- Excavation expected on County H near UNFI through April.
- Work on County KR between East Frontage Road and County H expected through May.

**We Gas**

- Long-term EB and WB lane closures on WIS 11 from WIS 31 to Kentucky St expected in April.

**We Electric**

**ATC**

- 1 week closure to cross Willow Rd expected in July.

Oversized deliveries expected to impact traffic:

- Transformer deliveries expected 5/20, 5/22, and 6/4

**AT&T**

- Working within North Segment work zone between Oakwood Rd and Drexel Ave.

**ADJACENT PROJECTS**

**Mitchell Interchange**

- Project to resume work in May.

**Howell Avenue (WIS 38)**

- Occasional daytime lane closures needed for signal work and restoration through Spring 2019.

**13th Street (County V)**

- Traffic impacts expected at intersection of 13th St & Drexel Ave.

**Union Grove Utility Work**

-Traffic impacts expected on WIS 11 due to upcoming utility work.

**Amazon Development Permit Work**

-Single lane closures on Ryan Rd and 13th Street through 2019.

-Flagging on 13th Street in April.

**Racine County Maintenance**

**Kenosha County Maintenance**
